

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY Phase IX – Adilabad District- Package No.APIX01LB05 – Construction of Bridge @ 5/0 km on Road from PWD Road to Kolamguda – According Post facto Extension of Agreement Time up to 31.12.2013 for a period of (275) days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 208

Dated: 10.11.2014.

Read the following:-

1. G.O.Ms.No.331, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the Engineer-in-Chief, PR, PMGSY, Hyderabad in
Lr.No.W9/DEE7/PMGSY/APIX0105/ADB/EOAT/11-12, Dt: 26.05.2014.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accorded Post facto Extension of Agreement Time up to 31.12.2013 for a period of (275) days without imposing penalty in respect of work “Construction of Bridge @ 5/0 on road from PWD Road to Kolamguda in Adilabad District” under PMGSY Phase IX as the delay was not attributed to the Contractor as the delay is due to land dispute.

2. The Chief Engineer, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J. RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj & Admin, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Adilabad District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER